

Site Name:

Address:

City, State: Zip:

Contact: Phone:

BACnet Intelligent Server

Touch Screen Central

BMS-CT5120UL

Qty. Micro-BACnet

Qty.

Yes

Nο

Qty.

BMS-IFBN640TLUL

BMS-LSV6UL

Smart Manager BMS-SM1280HTLUL

Carrier Enterprise

Technical Services

Qty.

LonWorks Interface

Qty.

TCB-IFLN642TLUL

Touch Screen Option – BMS-CT5120UL / TCS-NET Relay:

IP Address: Subnet Mask: Default Gateway:

120 VAC outlet within 4FT of Control.

Yes No Field supplied 120VAC power wire connected to TCS-NET Relay.

Yes No

All Control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG?.


If not, enter what was used here.


TCS-NET Relay U1, U2 daisy changed to Header outdoor unit U3, U4 Terminals. Yes No

TCS-NET Relay A, B connected to Touch Screen Com 1. Yes No

Wire shield is secured per install instructions.

Yes No






Ver. 1.1 Page 1 of 4



BACnet Intelligent Server - BMS-LSV6UL:



Micro-BACnet - BMS-IFBN640TLUL:

IP Address:

Subnet Mask:

Default Gateway:

120 VAC outlet within 4FT of Control.

All Control wiring is stranded, 2-conductor,

non-polarity, shielded wire 16 AWG.

If not, enter what was used here.

TCC-LINK daisy changed to Header outdoor unit U3, U4 Terminals.


Wire shield is secured per install instructions.

Yes

Yes

Yes

Yes No



BN interface



Smart Manager - BMS-SM1280HTLUL:

IP Address: Subnet Mask: Default Gateway:

Field supplied 120VAC power wire connected to Power Unit.

Yes
No
Power wires (4-16AWG) run from Power Unit to Smart Manager.

Yes
No
All Control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG.

Yes

If not, enter what was used here.


TCC-LINK U1, U2 daisy changed to Header outdoor unit U3, U4 Terminals. Yes No

Wire shield is secured per install instructions.

Yes No

Wire Filter fixed to cables per Install Instructions.

Yes No





LonWorks – TCB-IFLN642TLUL:

120 VAC connected to control.

Yes No

All Control wiring is stranded, 2-conductor, non-polarity, shielded wire 16 AWG?

Yes No

If not, enter what was used here.


TCC-LINK daisy changed to Header outdoor unit U3, U4 Terminals.

Yes No

Wire shield is secured per install instructions.

Yes

No



Start Up Assistance Request:

For start-up assistance - coordinate with CE Technical Support a minimum of 2 weeks prior to the expected start-up date. Send us this fully completed form to request an assisted commissioning. Please fill and send both to:

Are controls being commissioned at the same time as equipment.

Yes No

1st Choice Scheduled Date:

2nd Choice Scheduled Date:

Once received our VRF Specialist will call to review these forms, once reviewed CE will confirm a date for commissioning.

Forms must be completed by Installing Contractor:

Today's Date:

Company Name:

Technician / Installer:

Signature:

By signing this the contractor confirms all information provided is correct. If CE arrives on site and system is not ready for commissioning additional fees may be charged.